



Commercial Building Permit Application

Page 1 of 2

Updated **DEC 2023**

NOTICE TO APPLICANTS

A site plan (one complete set of plans and a digital set of plans) must accompany a commercial application. Permit Holder agrees to hold the City of Pooler harmless on any construction covered by the permit resulting in construction of wetlands. This permit becomes null and void if work or construction authorized is not commenced within a six-month period or if construction or work is suspended or abandoned for a period of six months at time after work is commenced. Inspections may be scheduled at www.pooler-ga.gov.

OFFICE USE ONLY

Permit Number: _____ PIN: _____

Special Conditions: _____

Flood Zone: _____ Plan Review Fee: _____ Permit Fee: _____

Reviewed by: _____ Date: _____

Project Information

Project Address _____ Lot Number _____ Lot Size _____

Total Sq.Ft. Under Building Roof _____ Building Height _____ Number of Stories _____ Impervious Coverage % _____

Owner Name _____ Owner Mailing Address _____

Owner Email _____ Owner Phone _____

Contractor Name _____ Contractor Mailing Address _____

Contractor Email _____ Contractor Phone _____

Architect/Engineer Name _____ Architect/Engineer Mailing Address _____

Architect/Engineer Email _____ Architect/Engineer Phone _____



Commercial Building Permit Application

Page 2 of 2

Updated **DEC 2023**

Secondary Permittee Name

Secondary Permittee Mailing Address

Secondary Permittee Email

Secondary Permittee Phone

Use/Class of Work

Commercial Industrial Multi-Family Residential Buildout Addition Alteration

Describe Work

\$ Valuation of Work

Fire Protection: No Yes

Statement of Special Inspections: No Yes (complete and submit attached statements)


Affidavit

In consideration of the granting of the above requested permit, I do hereby agree that I will in all respects construct the work in accordance with the above statement and the Plans and Specifications herewith submitted, and filed in the Planning & Development - Building & Inspections Department and in compliance with all the state and local Laws and Ordinances regulating construction. Further, I understand that I am responsible for Best Management Practices (BMPs) for this property pursuant to Code Section 42-33 of the City of Pooler Code of Ordinances. BMPs shall be installed and inspected if within fifty (50) feet of any wetland or stream, prior to land disturbance.

Applicant Name

Applicant Signature

Date



STATE LICENSING BOARD FOR RESIDENTIAL AND GENERAL CONTRACTORS

237 Coliseum Drive, Macon, GA 31217

404-424-9966

www.sos.ga.gov/plb

Authorized Permit Agent Form (ONE FORM PER PERMIT)

This form may be used by a qualifying agent to designate an individual to obtain a permit on his/her behalf for a project for the qualifying company. The contractor should submit an original Authorized Permit Agent Form for each project for which he/she has designated an individual to pull permits. This designated individual shall further be identified as the authorized permit agent. This notarized form with an **ORIGINAL SIGNATURE** (no copies or faxes accepted), a copy of the contractor's license, a copy of the contractor's company license, and a copy of the driver's license of the authorized permit agent is to be given to the permit office in the city or county in which the project is located. **DO NOT SEND A COPY OF THIS FORM TO THE BOARD OFFICE UNLESS REQUESTED.**

License verification by permitting office should be completed by visiting <http://verify.sos.ga.gov/verification>

Name of Qualifying Agent:	
Contractor License # (Attach a copy of license.)	
Name of Licensed Company:	
Company License # (Attach a copy of license.)	
Name of Authorized Permit Agent: (Attach a copy of driver's license.)	

PROJECT (an original form is required for each project):

Company listed on contract:	
Property Owner's Name:	
Street Address:	
Apartment or Suite #	
City, State, Zip:	

I hereby designate the above listed Authorized Permit Agent to apply for and obtain the permit(s) for the project listed above. The undersigned, being licensed as a qualifying agent, do hereby affirm and swear, under oath, that all information on this form and on accompanying documents are true and correct.

Original Signature of Qualifying Agent (no copies or faxes accepted)

State of _____ County of _____

NOTARY SEAL

SUBSCRIBED AND SWORN BEFORE ME ON THIS THE

_____ DAY OF _____, 20 _____

NOTARY PUBLIC My Commission Expires:



Subcontractor Certification of Work

Page 1 of 1

Updated **JUNE 2023**

Project Information

Project Address _____ Permit Number _____

Owner _____ Contractor _____

Electrical Work Affidavit

I hereby certify that I will perform the Electrical work for the Owner/Builder stated above and I further certify that I have both a valid State and Local Business License. (Attach copy of State and Local Business Licenses.)

Company Name _____ State License Number _____ Business License Number _____

Mailing Address _____

Print Name _____ Signature _____ Date _____

Mechanical Work Affidavit

I hereby certify that I will perform the Mechanical work for the Owner/Builder stated above and I further certify that I have both a valid State and Local Business License. (Attach copy of State and Local Business Licenses.)

Company Name _____ State License Number _____ Business License Number _____

Mailing Address _____

Print Name _____ Signature _____ Date _____

Plumbing Work Affidavit

I hereby certify that I will perform the Plumbing work for the Owner/Builder stated above and I further certify that I have both a valid State and Local Business License. (Attach copy of State and Local Business Licenses.)

Company Name _____ State License Number _____ Business License Number _____

Mailing Address _____

Print Name _____ Signature _____ Date _____

STATEMENT OF SPECIAL INSPECTIONS

PROJECT: _____
 LOCATION: _____
 PERMIT APPLICANT: _____
 APPLICANT'S ADDRESS: _____
 ARCHITECT OF RECORD: _____
 STRUCTURAL ENGINEER OF RECORD: _____
 MECHANICAL ENGINEER OF RECORD: _____
 ELECTRICAL ENGINEER OF RECORD: _____
 REGISTERED DESIGN PROFESSIONAL IN RESPONSIBLE CHARGE: _____

This Statement of Special Inspections is submitted in accordance with Section 1704.3 of the 2018 International Building Code. It includes a *Schedule of Special Inspection Services* applicable to the above-referenced Project as well as the identity of the individuals, agencies, or firms intended to be retained for conducting these inspections. If applicable, it includes *Special Inspections for Seismic Resistance* and/or *Special Inspections for Wind Resistance*.

Are *Special Inspections for Seismic Resistance* included in the *Statement of Special Inspections*? Yes No
 Are *Special Inspections for Wind Resistance* included in the *Statement of Special Inspections*? Yes No

The Special Inspector(s) shall keep records of all inspections and shall furnish interim inspection reports to the Building Official and to the Registered Design Professional in Responsible Charge at a frequency agreed upon by the Design Professional and the Building Official prior to the start of work. Discrepancies shall be brought to the immediate attention of the Contractor for correction. If the discrepancies are not corrected, the discrepancies shall be brought to the attention of the Building Official and the Registered Design Professional in Responsible Charge prior to completion of that phase of work. A *Final Report of Special Inspections* documenting required special inspections and corrections of any discrepancies noted in the inspections shall be submitted to the Building Official and the Registered Design Professional in Responsible Charge at the conclusion of the project.

Frequency of interim report submittals to the Registered Design Professional in Responsible Charge:

__Weekly __Bi-Weekly __Monthly Other; specify: _____

The Special Inspection program does not relieve the Contractor of the responsibility to comply with the Contract Documents. Jobsite safety and means and methods of construction are solely the responsibility of the Contractor.

Statement of Special Inspections Prepared by: _____

 Type or print name

Signature _____ Date _____

Building Official's Acceptance:


Signature _____ Date _____

Permit Number:

Frequency of interim report submittals to the Building Official:

__Monthly __Bi- Monthly __Upon Completion Other; specify: _____

Preparer's Seal



SCHEDULE OF SPECIAL INSPECTIONS SERVICES					
PROJECT					
MATERIAL / ACTIVITY	SERVICE	APPLICABLE TO THIS PROJECT			
		Y/N	EXTENT	AGENT*	DATE COMPLETED
1705.1.1 Special Cases (work unusual in nature, including but not limited to alternative materials and systems, unusual design applications, materials and systems with special manufacturer's requirements - add additional rows as needed.)	Submittal review, shop (3) and/or field inspection				
1. Inspection of anchors post-installed in solid grouted masonry: Per research reports including verification of anchor type, anchor dimensions, hole dimensions, hole cleaning procedures, anchor spacing, edge distances, masonry unit, grout, masonry compressive strength, anchor embedment and <u>tightening torque</u>	Field inspection		Periodic or as required by the research report issued by an approved source		
2. Aggregate Pier Inspection: The special inspector's responsibilities include, but are not limited to, review of the aggregate pier designer's use of soil parameters as presented in the project soils report, and during construction, verification of aggregate properties, type and number of lifts of aggregate, hole size and depths and top elevations of the pier elements, and applied energy. Additionally, results of qualitative tests on production aggregate pier elements such as modulus load testing, uplift pull-out testing, bottom stabilization tests and dynamic cone penetration tests, shall be reviewed to verify compliance with design specifications.	Field inspection		Periodic or as required by the research report issued by an approved source		
1705.2.1 Structural Steel Construction					
1. Fabricator and erector documents (Verify reports and certificates as listed in AISC 360, Section N 3.2 for compliance with construction documents)	Submittal Review		Each submittal		
2. Material verification of structural steel	Shop (3) and field inspection		Periodic		
3. Structural steel welding:					
a. Inspection tasks Prior to Welding (Observe, or perform for each welded joint or member, the QA tasks listed in AISC 360, Table N5.4-1)	Shop (3) and field inspection		Observe or Perform as noted (4)		
b. Inspection tasks During Welding (Observe, or perform for each welded joint or member, the QA tasks listed in AISC 360, Table N5.4-2)	Shop (3) and field inspection		Observe (4)		
c. Inspection tasks After Welding (Observe, or perform for each welded joint or member, the QA tasks listed in AISC 360, Table N5.4-3)	Shop (3) and field inspection		Observe or Perform as noted (4)		
d. Nondestructive testing (NDT) of welded joints:					
1) Complete penetration groove welds 5/16" or greater in <i>risk category III or IV</i>	Shop (3) or field ultrasonic testing - 100%		Periodic		
2) Complete penetration groove welds 5/16" or greater in <i>risk category II</i>	Shop (3) or field ultrasonic testing - 10% of welds minimum		Periodic		

SCHEDULE OF SPECIAL INSPECTIONS SERVICES					
PROJECT					
MATERIAL / ACTIVITY	SERVICE	APPLICABLE TO THIS PROJECT			
		Y/N	EXTENT	AGENT*	DATE COMPLETED
3) Welded joints subject to fatigue when required by AISC 360, Appendix 3, Table A-3.1	Shop (3) or field radiographic or Ultrasonic testing		Periodic		
4) Fabricator's NDT reports when fabricator performs NDT	Verify reports		Each submittal (5)		
4. Structural steel bolting:	Shop (3) and field inspection				
a. Inspection tasks Prior to Bolting (Observe, or perform tasks for each bolted connection, in accordance with QA tasks listed in AISC 360, Table N5.6-1)			Observe or Perform as noted (4)		
b. Inspection tasks During Bolting (Observe the QA tasks listed in AISC 360, Table N5.6-2)			Observe (4)		
1) Pre-tensioned and slip-critical joints					
a) Turn-of-nut with matching markings			Periodic		
b) Direct tension indicator			Periodic		
c) Twist-off type tension control bolt			Periodic		
d) Turn-of-nut without matching markings			Continuous		
e) Calibrated wrench			Continuous		
2) Snug-tight joints			Periodic		
c. Inspection tasks After Bolting (Perform tasks for each bolted connection in accordance with QA tasks listed in AISC 360, Table N5.6-3)			Perform (4)		
5. Visual inspection of exposed cut surfaces of galvanized structural steel main members and exposed corners of the rectangular HSS for cracks subsequent to galvanizing	Shop (3) or field inspection		Periodic		
6. Embedments (Verify diameter, grade, type, length, embedment. See 1705.3 for anchors)	Field inspection		Periodic		
7. Verify member locations, braces, stiffeners, and application of joint details at each connection comply with construction documents	Field inspection		Periodic		
1705.2.2 Cold-Formed Steel Deck					
1. Manufacturer documents (Verify reports and certificates as listed in SDI QA/QC, Section 2, Paragraphs 2.1 and 2.2 for compliance with construction documents)	Submittal Review		Each submittal		
2. Material verification of steel deck, mechanical fasteners and welding materials	Shop (3) and field inspection		Periodic		
3. Cold-formed steel deck placement:	Shop (3) and field inspection				
a. Inspection tasks Prior to Deck Placement (Perform the QA tasks listed in SDI QA/QC, Appendix 1 Table 1.1)			Perform (4)		
b. Inspection tasks After Deck Placement (Perform the QA tasks listed in SDI QA/QC, Appendix 1 Table 1.2)			Perform (4)		
4. Cold-formed steel deck welding:	Shop (3) and field inspection				
a. Inspection tasks Prior to Welding (Observe the QA tasks listed in SDI QA/QC, Appendix 1 Table 1.3)			Observe (4)		
b. Inspection tasks During Welding (Observe the QA tasks listed in SDI QA/QC, Appendix 1 Table 1.4)			Observe (4)		
c. Inspection tasks After Welding (Perform the QA tasks listed in SDI QA/QC, Appendix 1 Table 1.5)			Perform (4)		
5. Cold-formed steel deck mechanical fastening:	Shop (3) and field inspection				

SCHEDULE OF SPECIAL INSPECTIONS SERVICES					
PROJECT					
MATERIAL / ACTIVITY	SERVICE	APPLICABLE TO THIS PROJECT			
		Y/N	EXTENT	AGENT*	DATE COMPLETED
a. Inspection tasks Prior to Mechanical Fastening (Observe the QA tasks listed in SDI QA/QC, Appendix 1 Table 1.6)			Observe (4)		
b. Inspection tasks During Mechanical Fastening (Observe the QA tasks listed in SDI QA/QC, Appendix 1 Table 1.7)			Observe (4)		
c. Inspection tasks After Mechanical Fastening (Perform the QA tasks listed in SDI QA/QC, Appendix 1 Table 1.8)			Perform (4)		
1705.2.3. Open-Web Steel Joists and Joist Girders					
1. Installation of open-web steel joists and joist girders.					
a. End connections - welding or bolted.	per SJI CJ or SJI 100		Periodic		
b.. Bridging - horizontal or diagonal.					
1) Standard bridging.	per SJI CJ or SJI 100		Periodic		
2) Bridging that differs from the specifications listed in SJI CJ or SJI 100.			Periodic		
1705.2.4. Cold-Formed Steel Trusses Spanning 60 feet or Greater					
Verify temporary and permanent restraint/bracing are installed in accordance with the approved truss submittal package	Field inspection		Periodic		
1705.3 Concrete Construction					
1. Inspect reinforcement, including prestressing tendons, and verify placement.	Shop (3) and field inspection		Periodic		
2. Reinforcing bar welding:					
a. Verification of weldability of bars other than ASTM A706.			Periodic		
b. Inspection of single-pass fillet welds 5/16 or less in size.			Periodic		
c. Inspection of all other welds.			Continuous		
3. Inspection of anchors cast in concrete.	Shop (3) and field inspection		Periodic		
4. Inspection of anchors post-installed in hardened concrete members per research reports, or, if no specific requirements are provided, requirements shall be provided by the registered design professional and approved by the building official, including verification of anchor type, anchor dimensions, hole dimensions, hole cleaning procedures, anchor spacing, edge distances, concrete minimum thickness, anchor embedment and tightening torque.	Field inspection		Periodic or as required by the research report issued by an approved source		
a. Adhesive anchors installed in horizontal or upward-inclined orientation that resist sustained tension loads.			Continuous		
b. Mechanical and adhesive anchors note defined in 4a.			Periodic		
5. Verify use of approved design mix	Shop (3) and field inspection		Periodic		
6. a. Prior to placement, fabricate specimens for strength tests, fresh concrete sampling, perform slump or slump flow, and air content density tests, and determine temperature of concrete.	Shop (3) and field inspection		Continuous		
6. b. Verify that concrete specimens for strength tests are maintained in the required initial curing and laboratory curing environment, and that the maximum and minimum temperatures during the initial curing period are reported.	Shop (3) and field inspection		Continuous		

SCHEDULE OF SPECIAL INSPECTIONS SERVICES					
PROJECT					
MATERIAL / ACTIVITY	SERVICE	APPLICABLE TO THIS PROJECT			
		Y/N	EXTENT	AGENT*	DATE COMPLETED
7. Inspection of concrete and shotcrete placement for proper application techniques	Shop (3) and field inspection		Continuous		
8. Verify maintenance of specified curing temperature and techniques	Shop (3) and field inspection		Periodic		
9. Inspection of prestressed concrete:	Shop (3) and field inspection				
a. Application of prestressing force			Continuous		
b. Grouting of bonded prestressing tendons			Continuous		
10. Inspect erection of precast concrete members			Periodic		
11. Verification of in-situ concrete strength, prior to stressing of tendons in post tensioned concrete and prior to removal of shores and forms from beams and structural slabs	Review field testing and laboratory reports		Periodic		
12. Inspection of formwork for shape, lines, location and dimensions	Field inspection		Periodic		
13. Concrete strength testing and verification of compliance with construction documents	Field testing and review of laboratory reports		Periodic		
1705.4 Masonry Construction					
MINIMUM VERIFICATION REQUIREMENTS					
(A) Level 1, 2 and 3 Quality Assurance:					
1. Prior to construction, verification of compliance of submittals	Submittal Review		Prior to Construction		
(B) Level 2 & 3 Quality Assurance:					
1. Prior to construction verification of f'_m and f'_{AAC} except where specifically exempted by the code	Testing by unit strength method or prism test method		Prior to Construction		
2. During construction, verification of Slump Flow and Visual Stability Index (VSI) when self-consolidating grout is delivered to project site.	Testing by unit strength method or prism test method		Periodic		
(C) Level 3 Quality Assurance:					
1. During construction, verification of f'_m and f'_{AAC} for every 5,000 SF	Testing by unit strength method or prism test method		Periodic		
2. During construction, verification of proportions of materials as delivered to the project site for premixed or preblended mortar, prestressing grout, and grout other than self-consolidating grout.	Field inspection		Periodic		
MINIMUM SPECIAL INSPECTION REQUIREMENTS					
(D) Levels 2 and 3 Quality Assurance:					
1. As masonry construction begins, verify that the following are					
a. Proportions of the site-prepared mortar	Field inspection		Periodic		

SCHEDULE OF SPECIAL INSPECTIONS SERVICES					
PROJECT					
MATERIAL / ACTIVITY	SERVICE	APPLICABLE TO THIS PROJECT			
		Y/N	EXTENT	AGENT*	DATE COMPLETED
b. Grade and size of prestressing tendons and anchorages	Field Inspection		Periodic		
c. Grade, type, and size of reinforcement, anchor bolts, and prestressing tendons and anchorages	Field Inspection		Periodic		
d. Prestressing technique	Field Inspection		Periodic		
e. Properties of thin-bed mortar for AAC masonry	Field Inspection		Level 2 - Continuous ^(b) Level 2 - Periodic ^(c)		
(b) Required for the first 5,000 square feet (c) Required after the first 5,000 square feet			Level 3 - Continuous		
f. Sample panel construction	Field Inspection		Level 2 - Periodic		
			Level 3 - Continuous		
2. Prior to grouting, verify that the following are in compliance:					
a. Grout space	Field Inspection		Level 2 - Periodic		
			Level 3 - Continuous		
b. Placement of prestressing tendons and anchorages	Field Inspection		Periodic		
c. Placement of reinforcement, connectors, and anchor bolts	Field inspection		Level 2 - Periodic		
			Level 3 - Continuous		
d. Proportions of site-prepared grout and prestressing grout for bonded tendons	Field Inspection		Periodic		
3. Verify compliance of the following during construction:					
a. Materials and procedures with the approved submittals	Field inspection		Periodic		
b. Placement of masonry units and mortar joint construction	Field Inspection		Periodic		
c. Size and location of structural members	Field inspection		Periodic		
d. Type, size, location of anchors, including other details of anchorage of masonry to structural members, frames, or other construction	Field inspection		Level 2 - Periodic		
			Level 3 - Continuous		
e. Welding of reinforcement	Field inspection		Continuous		
f. Preparation, construction, and protection of masonry during cold weather (temperature below 40°F) or hot weather (temperature above 90°F)	Field inspection		Periodic		
g. Application and measurement of prestressing force	Field testing		Continuous		
h. Placement of grout and prestressing grout for bonded tendons is in compliance	Field inspection		Continuous		
i. Placement of AAC masonry units and construction of thin-bed mortar joints	Field inspection		Level 2 - Continuous ^(b) Level 2 - Periodic ^(c)		
(b) Required for the first 5,000 square feet (c) Required after the first 5,000 square feet			Level 3 - Continuous		
4. Observe preparation of grout specimens, mortar specimens, and/or prisms					
	Field inspection		Level 2 - Periodic		
			Level 3 - Continuous		

SCHEDULE OF SPECIAL INSPECTIONS SERVICES					
PROJECT					
MATERIAL / ACTIVITY	SERVICE	APPLICABLE TO THIS PROJECT			
		Y/N	EXTENT	AGENT*	DATE COMPLETED
1705.5 Wood Construction					
1. For prefabricated wood structural elements, inspection of the fabrication process and assemblies in accordance with Section 1704.2.5.	In-plant review (3)		Periodic		
2. For high-load diaphragms, verify grade and thickness of structural panel sheathing agree with approved building plans.	Field inspection		Periodic		
3. For high-load diaphragms, verify nominal size of framing members at adjoining panel edges, nail or staple diameter and length, number of fastener lines, and that spacing between fasteners in each line and at edge margins agree with approved building plans.	Field inspection		Periodic		
4. Metal-plate-connected wood trusses:					
a. Verification that permanent individual truss member restraint/bracing has been installed in accordance with the approved truss submittal package when the truss height is greater than or equal to 60".	Field inspection		Periodic		
b. For trusses spanning 60 feet or greater: verify temporary and permanent restraint/bracing are installed in accordance with the approved truss submittal package	Field inspection		Periodic		
1705.5.3 Mass Timber Construction					
1. Inspection of anchorage and connection of mass timber construction to timber deep foundation systems.	Field inspection		Periodic		
2. Inspect erection of mass timber construction.	Field inspection		Periodic		
3. Inspection of connections where installation methods are required to meet design loads.					
a. Threaded Fasteners					
1) Verify use of proper installation equipment.	Field inspection		Periodic		
2) Verify use of pre-drilled holes where required.	Field inspection		Periodic		
3) Inspect screws, including diameter, length, head type, spacing, installation angle, and depth.	Field inspection		Periodic		
b. Adhesive anchors installed in horizontal or upwardly inclined orientation to resist sustained tension loads.	Field inspection		Continuous		
c. Other adhesive anchors.	Field inspection		Periodic		
d. Bolted connections.	Field inspection		Periodic		
e. Concealed connections	Field inspection		Periodic		

SCHEDULE OF SPECIAL INSPECTIONS SERVICES					
PROJECT					
MATERIAL / ACTIVITY	SERVICE	APPLICABLE TO THIS PROJECT			
		Y/N	EXTENT	AGENT*	DATE COMPLETED
1705.6 Soils					
1. Verify materials below shallow foundations are adequate to achieve the design bearing capacity.	Field inspection		Periodic		
2. Verify excavations are extended to proper depth and have reached proper material.	Field inspection		Periodic		
3. Perform classification and testing of compacted fill materials.	Field inspection		Periodic		
4. Verify use of proper materials, densities, and lift thicknesses during placement and compaction of controlled fill	Field inspection		Continuous		
5. Prior to placement of controlled fill, inspect subgrade and verify that site has been prepared properly	Field inspection		Periodic		
1705.7 Driven Deep Foundations					
1. Verify element materials, sizes and lengths comply with requirements	Field inspection		Continuous		
2. Determine capacities of test elements and conduct additional load tests, as required	Field inspection		Continuous		
3. Inspect driving operations and maintain complete and accurate records for each element	Field inspection		Continuous		
4. Verify placement locations and plumbness, confirm type and size of hammer, record number of blows per foot of penetration, determine required penetrations to achieve design capacity, record tip and butt elevations and document any damage to foundation element	Field inspection		Continuous		
5. For steel elements, perform additional inspections per Section 1705.2	See Section 1705.2		See Section 1705.2		
6. For concrete elements and concrete-filled elements, perform tests and additional inspections per Section 1705.3	See Section 1705.3		See Section 1705.3		
7. For specialty elements, perform additional inspections as determined by the registered design professional in responsible charge	Field inspection		In accordance with construction documents		
1705.8 Cast-in-Place Deep Foundations					
1. Inspect drilling operations and maintain complete and accurate records for each element	Field inspection		Continuous		
2. Verify placement locations and plumbness, confirm element diameters, bell diameters (if applicable), lengths, embedment into bedrock (if applicable) and adequate end-bearing strata capacity. Record concrete or grout volumes	Field inspection		Continuous		
3. For concrete elements, perform tests and additional inspections in accordance with Section 1705.3	See Section 1705.3		See Section 1705.3		
1705.9 Helical Pile Foundations					
Verify installation equipment, pile dimensions, tip elevations, final depth, final installation torque and other installation data as required by construction documents.	Field inspection		Continuous		

SCHEDULE OF SPECIAL INSPECTIONS SERVICES					
PROJECT					
MATERIAL / ACTIVITY	SERVICE	APPLICABLE TO THIS PROJECT			
		Y/N	EXTENT	AGENT*	DATE COMPLETED
1705.10 Fabricated items					
1. List of fabricated items requiring special inspection during fabrication:	Shop inspection		As noted in each applicable shop activity		
2. List of fabricated items to be fabricated on the premises of a fabricator approved to perform such work without special inspection (including name of approved agency providing periodic auditing):					
1705.11.1 Structural Wood Special Inspections For Wind Resistance					
1. Inspection of field gluing operations of elements of the main windforce-resisting system	Field inspection		Continuous		
2. Inspection of nailing, bolting, anchoring and other fastening of components within the main windforce-resisting system, including wood shear walls, wood diaphragms, drag struts, braces and hold-downs.	Shop (3) and field inspection		Periodic		
1705.11.2 Cold-formed Steel Special Inspections For Wind Resistance					
1. Inspection during welding operations of elements of the main windforce-resisting system	Shop (3) and field inspection		Periodic		
2. Inspection of screw attachment, bolting, anchoring and other fastening of components within the main windforce-resisting system, including shear walls, braces, diaphragms, collectors (drag struts) and hold-downs.	Shop (3) and field inspection		Periodic		
1705.11.3 Wind-resisting Components					
1. Roof covering, roof deck and roof framing connections.	Shop (3) and field inspection		Periodic		
2. Exterior wall covering and wall connections to roof and floor diaphragms.	Shop (3) and field inspection		Periodic		
1705.12.1 Structural Steel Special Inspections for Seismic Resistance					
1. Seismic force-resisting systems in SDC B, C, D, E, or F.	Shop (3) and field inspection		In accordance with AISC 341		
2. Structural steel elements in SDC B, C, D, E, or F other than those in Item 1. including struts, collectors, chords and foundation elements.	Shop (3) and field inspection		In accordance with AISC 341		
1705.12.2 Structural Wood Special Inspections for Seismic Resistance					
1. Field gluing operations of elements of the seismic-force resisting system for SDC C, D, E or F.	Field inspection		Continuous		
2. Nailing, bolting, anchoring and other fastening of components within the seismic-force-resisting system including wood shear walls, wood diaphragms, drag struts, shear panels and hold-downs for SDC C, D, E or F.	Shop (3) and field inspection		Periodic		
1705.12.3 Cold-formed Steel Light-Frame Construction Special Inspections for Seismic Resistance					
1. During welding operations of elements of the seismic-force-resisting system for SDC C, D, E or F.	Shop (3) and field inspection		Periodic		
2. Screw attachment, bolting, anchoring and other fastening of components within the seismic-force-resisting system including shear walls, braces, diaphragms, collectors (drag struts) and hold-downs for SDC C, D, E or F.	Shop (3) and field inspection		Periodic		

SCHEDULE OF SPECIAL INSPECTIONS SERVICES					
PROJECT					
MATERIAL / ACTIVITY	SERVICE	APPLICABLE TO THIS PROJECT			
		Y/N	EXTENT	AGENT*	DATE COMPLETED
1705.12.4 Designated Seismic Systems Verification Special Inspections for Seismic Resistance					
For SDC C, D, E or F, inspect and verify that the component label, anchorage or mounting conforms to the certificate of compliance in accordance with ASCE 7 Section 13.2.2.	Field inspection		Periodic		
1705.12.5 Architectural Components Special Inspections for Seismic Resistance					
1. For SDC D, E or F, inspection during the erection and fastening of exterior cladding and interior or exterior veneer more than 30 feet above grade or walking surface and weighing more than 5 psf.	Field inspection		Periodic		
2. For SDC D, E or F, inspection during the erection and fastening of interior nonbearing walls more than 30 feet above grade or walking surface and weighing more than 15 psf.	Field inspection		Periodic		
3. For SDC D, E or F, inspection during the erection and fastening of exterior nonbearing walls more than 30 feet above grade or walking surface.	Field inspection		Periodic		
4. For SDC D, E or F, inspection during anchorage of access floors	Field inspection		Periodic		
1705.12.6 Plumbing, Mechanical and Electrical Components Special Inspections for Seismic Resistance					
1. Inspection during the anchorage of electrical equipment for emergency or standby power systems in SDC C, D, E or F	Field inspection		Periodic		
2. Inspection during the anchorage of other electrical equipment in SDC E or F	Field inspection		Periodic		
3. Inspection during installation and anchorage of piping systems designed to carry hazardous materials, and their associated mechanical units in SDC C, D, E or F	Field inspection		Periodic		
4. Inspection during the installation and anchorage of HVAC ductwork designed to contain hazardous materials in SDC C, D, E or F	Field inspection		Periodic		
5. Inspection during the installation and anchorage of vibration isolation systems in SDC C, D, E or F where nominal clearance of 1/4 inch or less is required by the approved construction documents	Field inspection		Periodic		
6. Inspection during installation of mechanical and electrical equipment, including duct work, piping systems and their structural supports, where automatic fire sprinkler systems are installed in structures assigned to SDC C, D, E, or F to verify one of the following unless flexible sprinkler hose fittings are used:					
a. ASCE/SEI 7, Section 13.2.3 minimum required clearances have been provided.	Field inspection		Periodic		
b. A three inch or greater nominal clearance has been provided between fire protection sprinkler system drops and sprigs and: structural members not used collectively or independently to support the sprinklers; equipment attached to the building structure; and other systems' piping	Field inspection		Periodic		

SCHEDULE OF SPECIAL INSPECTIONS SERVICES					
PROJECT					
MATERIAL / ACTIVITY	SERVICE	APPLICABLE TO THIS PROJECT			
		Y/N	EXTENT	AGENT*	DATE COMPLETED
1705.12.7 Storage Racks Special Inspections for Seismic Resistance					
Inspection during the anchorage of storage racks 8 feet or greater in height in structures assigned to SDC D, E or F.	Field inspection		Periodic		
1705.12.8 Seismic Isolation Systems					
Inspection during the fabrication and installation of isolator units and energy dissipation devices used as part of the seismic isolation system in structures assigned to SDC B, C, D, E or F.	Shop and field inspection		Periodic		
1705.12.9 Cold-formed Steel Special Bolted Moment Frames					
Inspection of installation of cold-formed steel special bolted moment frames in the seismic force-resisting systems in structures assigned to SDC D, E or F.	Field inspection		Periodic		
1705.13.1 Structural Steel Testing for Seismic Resistance					
1. Nondestructive testing of structural steel in the seismic force-resisting systems in accordance with AISC 341 in structures assigned to SDC B, C, D, E or F.	Field test		Periodic		
2. Nondestructive testing of structural steel elements in the seismic force-resisting systems not covered in 1 above including struts, collectors, chords and foundation elements in accordance with AISC 341 in structures assigned to SDC B, C, D, E or F.	Field test		Periodic		
1705.13.2 Seismic Certification of Nonstructural Components					
Review certificate of compliance for designated seismic system components in structures assigned to SDC B, C, D, E or F.	Certificate of compliance review		Each submittal		
1705.13.3 Seismic Certification of Designated Seismic Systems					
Review certificate of compliance for designated seismic system components in structures assigned to SDC C, D, E or F.	Certificate of compliance review		Each submittal		
1705.13.4 Seismic Isolation Systems					
Test seismic isolation system in accordance with ASCE 7 Section 17.8 in structures assigned to SDC B, C, D, E or F.	Prototype testing		Per ASCE 7		
1705.14 Sprayed Fire-resistant Materials					
1. Verify surface condition preparation of structural members	Field inspection		Periodic		
2. Verify minimum thickness of sprayed fire-resistant materials applied to structural members	Field inspection		Periodic		
3. Verify density of the sprayed fire-resistant material complies with approved fire-resistant design	Field inspection and testing		Per IBC Section 1705.14.5		
4. Verify the cohesive/adhesive bond strength of the cured sprayed fire-resistant material	Field inspection and testing		Per IBC Section 1705.14.6		
5. Condition of finished application	Field inspection		Periodic		

SCHEDULE OF SPECIAL INSPECTIONS SERVICES					
PROJECT					
MATERIAL / ACTIVITY	SERVICE	APPLICABLE TO THIS PROJECT			
		Y/N	EXTENT	AGENT*	DATE COMPLETED
1705.15 Mastic and Intumescent Fire-Resistant Coatings					
Inspect and test mastic and intumescent fire-resistant coatings applied to structural elements and decks per AWCI 12-B	Field inspection and testing		Periodic		
1705.16 Exterior Insulation and Finish Systems (EIFS)					
Inspection of water-resistive barrier over sheathing substrate	Field inspection		Periodic		
1705.17 Fire-Resistant Penetrations and Joints					
1. Inspect penetration firestop	Field testing		Per ASTM E2174		
2. Inspect fire-resistant joint systems	Field testing		Per ASTM E2393		
1705.18 Smoke Control Systems					
1. Leakage testing and recording of device locations prior to concealment	Field testing		Periodic		
2. Prior to occupancy and after sufficient completion, pressure difference testing, flow measurements, and detection and control verification	Field testing		Periodic		
1705.19 Sealing of Mass Timber Construction					
1. Inspect sealants and adhesives to resist passage of air in buildings of Type IV-A, IV-B, and IV-C..	Field testing		Periodic		
a. At abutting edges and intersections of mass timber building elements required to be fire-resistance rated.	Field testing		Periodic		
b. At abutting intersections of mass timber building elements and building elements of other materials where both are required to be fire-resistance rated.	Field testing		Periodic		
* INSPECTION AGENTS					
FIRM	ADDRESS		TELEPHONE NO.		
1.					
2.					
3.					
4.					
<p>Notes: 1. The inspection and testing agent(s) shall be engaged by the Owner or the Owner's Agent, and not by the Contractor or Subcontractor whose work is to be inspected or tested. Any conflict of interest must be disclosed to the Building Official prior to commencing work. The qualifications of the Special Inspector(s) and/or testing agencies may be subject to the approval of the Building Official and/or the Design Professional.</p> <p>2. The list of Special Inspectors may be submitted as a separate document, if noted so above.</p> <p>3. Shop Inspections of fabricated items are not required where the fabricator is approved in accordance with IBC Section 1704.2.5.1 and listed in activity 1709.2.</p> <p>4. Observe: Observe on a random basis, operations need not be delayed pending these inspections. Perform: These tasks shall be performed for each welded joint, bolted connection, or steel element.</p> <p>5. NDT of welds completed in an approved fabricator's shop may be performed by that fabricator when approved by the AHJ. Refer to AISC 360, N6.</p>					
Are Special Inspections for Seismic Resistance included in the Statement of Special Inspections?				Yes	No
Are Special Inspections for Wind Resistance included in the Statement of Special Inspections?				Yes	No
DATE:					